

**CONTROLLING OFFICER'S REPLY**

**DEVB(W)236**

**(Question Serial No. 5385)**

Head: (39) Drainage Services Department  
Subhead (No. & title): (-) Not Specified  
Programme: (1) Stormwater Drainage  
Controlling Officer: Director of Drainage Services (CHUNG Kum Wah, Daniel)  
Director of Bureau: Secretary for Development

Question (Member Question No. 62):

What are the progress and expected completion date of the reconstruction and rehabilitation works of Kai Tak Nullah?

Asked by: Hon. LEONG Kah-kit, Alan

Reply:

The Reconstruction and Rehabilitation of Kai Tak Nullah Project is being implemented in stages under four packages. The progress and expected completion date of the works of each package are as follows:

- (i) The advance works of Kai Tak Nullah comprising the construction of a box culvert at Prince Edward Road East and widening of a section of Choi Hung Road commenced in August 2010 and were substantially completed in January 2014.
- (ii) The improvement works to Kai Tak Nullah at the upstream reach from Po Kong Village Road to Tung Kwong Road commenced in October 2011 for completion in 2017.
- (iii) The improvement works to Kai Tak Nullah at the midstream reach from Tung Kwong Road to Prince Edward Road East commenced in December 2013 for completion in 2017.
- (iv) The improvement works to Kai Tak Nullah at the downstream reach within the Kai Tak Development area commenced in January 2013 for completion in 2018.