

**CONTROLLING OFFICER'S REPLY TO
INITIAL WRITTEN QUESTION**

ENB027

Question Serial No.

0608


Head : 39 – Drainage Services DepartmentSubhead :Programme : (2) Sewage ServicesControlling Officer : Director of Drainage ServicesDirector of Bureau : Secretary for the Environment

Question : Regarding the construction of the upgrading works of Tai Po sewage treatment works stage 5 extension and Shatin sewage treatment works stage 3 extension, please inform the Committee of the work progress on, cost involved in and anticipated completion date for the works.

Asked by : Hon. CHENG Kar-foo, AndrewReply :

Project	Progress	Approved Project Estimate (\$ million)	Anticipated Completion Date
Tai Po sewage treatment works stage 5 extension	Works under phases 1 and 2A have been completed. Works under phase 2B to further expand the treatment capacity to 120 000 cubic metres (m ³)/day commenced in January 2010 for completion in September 2013.	1,175 (Total estimates for works under phases 1, 2A and 2B)	Phases 1 and 2A: Completed Phase 2B: September 2013
Shatin sewage treatment works stage 3 extension	Provision of new facilities for disinfection and expansion of treatment capacity from 150 000 to 280 000 m ³ /day have been completed. Modification of existing facilities to provide further expansion to 340 000 m ³ /day is on going for completion in late 2010. Additional odour management facilities are under construction for completion in August 2011.	2,425	August 2011

Signature



Name in block letters

K K LAU

Post Title

Director of Drainage Services

Date

15 March 2010