

CONTROLLING OFFICER'S REPLY

DEVB(W)216

(Question Serial No. 4694)

Head: (39) Drainage Services Department

Subhead (No. & title): Not Specified

Programme: (1) Stormwater Drainage

Controlling Officer: Director of Drainage Services (TONG Ka Hung, Edwin)

Director of Bureau: Secretary for Development

Question:

Regarding the planning and upgrading of the stormwater drainage systems as well as the implementation of the proposed improvement works by stages under this programme, please advise this Committee on:

- 1) the details, areas and expenditure involved for the drainage system works completed in 2015-16;
- 2) the details, progress, areas and expenditure involved for the drainage system works being carried out in 2016-17; and
- 3) the details, progress, areas and expenditure involved for the drainage system works expected to commence in 2016-17.

Asked by: Hon WU Chi-wai (Member Question No. 112)

Reply:

Our reply to the three-part question is as follows -

- (1) No stormwater drainage project was completed in 2015-16.
- (2) Stormwater drainage projects being carried out in 2016-17 are tabulated below:

Project Title	Estimated Project Cost (\$ million)	Location of Works	Expected Completion Date	Percentage Completion as at March 2016 (%)
Reconstruction and rehabilitation of the Kai	1,602	Kai Tak Nullah from	2017	68

Project Title	Estimated Project Cost (\$ million)	Location of Works	Expected Completion Date	Percentage Completion as at March 2016 (%)
Tak Nullah from Po Kong Village Road to Tung Kwong Road – remaining works		Po Kong Village Road to Tung Kwong Road		
Reconstruction and rehabilitation of the Kai Tak Nullah from Tung Kwong Road to Prince Edward Road East – main works	1,244	Kai Tak Nullah from Tung Kwong Road to Edward Road East	2017	57
Happy Valley underground stormwater storage scheme	1,065	Happy Valley Racecourse	Early 2018	75

- (3) The implementation programmes of various stormwater drainage projects in the planning and design stage are still under review.

- End -