

Suggested list of items to be checked for normal operation

The equipment and machinery shown below are those commonly present in premises of trades subject to TES and not meant to be exhaustive. Individual operator should ensure all equipment and machinery that may affect the quality of the effluent discharged from the premises are operating and functioning normally.

1. All water meter(s) are normal.
2. All hydro-vent(s) are normal.
3. Discharge outlet(s) - free of blockage
4. Central Grease Trap (CGT) - free of blockage and overflow, cleaned strictly according to scheduled dates submitted to DSD[#].
5. All wastewater treatment and pollution control facilities and devices should be operating normally.
6. All sieves/screens/sponge should be in place as declared.
7. All wastewater transfer pump(s) are normal.
8. Sampling device or facilities are normal.
9. Cooling tower(s) of air conditioning system (drainage should be avoided during sampling*).
10. All water pipes including the fire hose, which should also be properly secured, are leakage free.
11. All tap water/saline water storage tanks are leakage free and drainage should be avoided during sampling*.

Note:

- i. [#] If cleaning or maintenance of CGT is inevitable, sampling would be cancelled.
- ii. *If drainage is inevitable, sampling would be cancelled.
- iii. Defect/malfunctioning of any of the equipment and machinery that may affect the quality of the effluent discharged may lead to cancellation of the sampling work.